

ADVANCED EXTERIORS, INC.

Michael Bobbit Residence



Roofing System



- ❑ Tear off asphalt shingles from a geodesic dome
- ❑ Cover entire surface with High Temperature Ice & Water Shield
- ❑ Install 45 SQ of GAF Armorshield II shingle system

Safety Considerations



- ❑ Fall protection was used on all roofing areas due to the shape and complexity of the installation
- ❑ Installation of GAF Armorshield II shingles to achieve class A fire rating and Weather Impact Resistance
- ❑ All materials had to be loaded in small stages to prevent sliding from geodesic facets of structure

Unique Job Circumstances



- ❑ Roof installation on a geodesic dome with Impact Resistant Shingles
- ❑ Entire roof area very steep and unusual slope with some areas up to 29/12 pitch
- ❑ Installation of over 15 Velux custom triangle skylights
- ❑ Coordination needed for a newly replaced wrap-around deck, multiple garden boxes and planters; freshly painted stucco required additional protection from roofing debris

Before



After



Completion Photos



Completion Photos

